

GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

MA & UD Department - Greater Visakhapatnam Municipal Corporation, Visakhapatnam - Widening, strengthening and development of roads around the Old Jail area and Widening, strengthening and development Circular road in Visakhapatnam City - Price Escalation within the funds of G.V.M.C - Sanctioned - Orders - Issued

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (K1) DEPARTMENT

G.O.Rt.No. 1798

Dated:18-12-2008.

Read the following:-

- 1) From the Commissioner, G.V.M.C.
Lr.No.58A/200506/SE(P)/CE,dt:24-10-2007.
- 2) From the Commissioner, G.V.M.C.
Lr.No.58B/200506/SE(P)/CE,dt:25-10-2007.

O R D E R:-

In the references read above, the Commissioner, Greater Visakhapatnam Municipal Corporation, Visakhapatnam has stated that the work of “Widening, Strengthening and Development of Roads around the Old Central Jail area in Visakhapatnam City”, was sanctioned and the work was awarded to M/s.G.V.R. Constructions Pvt. Ltd., after concluding agreement on 18-07-2005 and the work was completed to the extent of road widening taken up, except Railway portion i.e., Ambedkar Jn. To Sangam Sarat Jn. The agreement period for the entire work is 4 months i.e., from 18/07/2005 i.e., up to 18/11/2005. The work was delayed due to non handing over of site to the contractor in time, due to shifting the existing utilities in the alignment of Road widening i.e., like Electrical lines, Telephone lines, Water lines and the land acquisition from the property owners including Railway authorities. As and when the clear right of way (Row) is available, after shifting of the existing utilities and acquisition of land, the site was handed over to the Agency for proceeding with the work in Parts. The extension time was given up to dated:16-02-2007 i.e., 15 months over the agreement period at present, the work was completed to the extent of Road widening taken up i.e., from Asilmetta Jn. to Rednam Jn. except Railway portion i.e., Ambedkar Jn. to Sangam Sarat Jn. and permission to close the work was accorded by the Commissioner, Greater Visakhapatnam Municipal Corporation, Visakhapatnam on 24-08-2007.

- 2) The Commissioner, Greater Visakhapatnam Municipal Corporation has further stated that an another work of Widening, Strengthening and Development Circular road was

(P.T.O)

sanctioned and the work was awarded to M/s.G.V.R. Constructions Pvt. Ltd., after concluding agreement on 18-07-2005, ie., 4746 meters from Asilmetta Jn. - Siripuram Jn. - Raghavendra Swamy Temple Jn - Rednam Gardens Jn. - Ambedkar Junction - Railway Station - Sangam Sarat Jn. Out of which 2375 meters length of road widening has been taken up from Asilmetta Jn. to Rednam Gardens Jn. only. The balance reach of circular road widening of 1371 meters from Ambedkar Junction - Railway Station - Sangam Sarat Jn has not been taken up due to non handing over of site from Railway Authorities. In the meanwhile, M/s G.V.R Constructions Pvt. Ltd. has claimed price adjustment bill for LS 1st & Pt to LS 11th and Part bill in terms of G.O. Ms. No. 35, TR & B (R1) Department dt:28-2-2006, G.O. Ms. No. 73 TR & B (R1) Department dated 24-4-2006, G.O.Ms.No. 123, TR & B (R1) Department dated 6-7-2006, G.O.Ms.No.175 TR & B (R1) Department dated 19-2-2007, and requested the Government to clarify whether the price escalation is applicable for both works, as original agreement period is 4 months and 6 months respectively and permission to complete the work has been extended for a period of 15 and 13 months respectively, beyond the agreement period i.e., total period of completion now taken is 19 months respectively, due to the above mentioned reasons which are beyond the control of contractor.

3) Government after careful examination of the entire matter and with reference to the proposal of the Commissioner, Greater Visakhapatnam Municipal Corporation, Visakhapatnam, Government hereby clarify and permit the Commissioner, Greater Visakhapatnam Municipal Corporation, Visakhapatnam to pay the price adjustment claim in respect of M/s.G.V.R. Constructions Private Limited, as per table shown below, subject to meet the price escalation amount with the General funds of Greater Visakhapatnam Municipal Corporation, Visakhapatnam only :-

S.No.	Name of work	Price of escalation Amount.
1.	Widening, Strengthening and Development of Roads around the Old Central Jail Area in Visakhapatnam City	Rs.33,22,652/-
2.	Widening, Strengthening and Development of Circular Road in Visakhapatnam City.	Rs.55,12,964/-

4) The Commissioner, Greater Visakhapatnam Municipal Corporation, Visakhapatnam shall take necessary action accordingly.

:: 3 ::

5) This order issues with the concurrence of Finance (Expr. M&F) Department vide their U.O. No.32118/396/A1/Exp.M & F/08, dt:15-12-2008.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

PUSHPA SUBRAHMANYAM
SECRETARY TO GOVERNMENT

To
Commissioner, Greater
Visakhapatnam Municipal Corporation, Visakhapatnam.
SC/SF

//FORWARDED :: BY ORDER//

SECTION OFFICER